

San Diego City College — Measure HH Project Tracker

R3 Project Review | Last update June 24, 2026

39

TOTAL

19

ACTIVE

8

CLOSEOUT

7

NEEDS PRIORITY

PROJECT	PHASE	TARGET CONSTRUCTION DATE
Bldg. V 101 – Auditorium Seating Replacement	Contracting	08/20/26
Lighting Inverters	Contracting	01/2027
Central Plant Expansion	Planning	TBD
Harry West Gym Goat Trail Fencing	Planning	10/2027
EEC Shade Structures	Design	06/01/27
Fire Alarm & Intrusion Alarm Components Replacement	Design	05/31/27
HVAC Replacement: Bldg. M	Design	10/01/27
HVAC Replacement: Bldg. V	Design	05/28/27
LRC Professional Learning Center & Floor 1–3 Modernization	Design	01/2027–08/2027
AH Graphic Design Remodel	On Hold	TBD
AH Parking Structure 300 – Replace East OH Roll-Up & Rolling Grills	Construction	Q3/2026
Bldg P – Roofing	Construction	06/15/26
BT Restrooms	Construction	07/15/26

PROJECT	PHASE	TARGET CONSTRUCTION DATE
BT – North Fencing & West Fencing and Gate	Construction	06/15/26
Garfield Parking Structure – Upgrade Existing Elevator	Construction	06/24/26
Hardscape Improvements	Construction	07/17/26
LRC Boiler AHU Replacement	Construction	Q1 2026
LRC Fluid Applied Roofing	Construction	06/02/26
Physical Accessibility for Students with Disabilities	Construction	06/08/26
Bldg B – East Village High Roofing	Closeout	—
Building S Hot Coil Replacement	Closeout	—
Career Center Room 301 Remodel	Closeout	—
Emergency Call Boxes	Closeout	—
Exterior Lighting Improvements – Saville / Garfield PS	Closeout	—
Gate Replacement (VTC-MS)	Closeout	—
Security Fence & Swing Gate	Closeout	—
Soccer Field Turf Replacement	Closeout	—
Bldg L Electrical Upgrade – Replace 12kV Airswitch	Upcoming	12/26/2029
BT – Stairway Tile & Nonslip Coating Install	Upcoming	12/31/2026
Digital Actuators / ACU on Roof & Behind Bldg	Upcoming	01/04/2027

PROJECT	PHASE	TARGET CONSTRUCTION DATE
Service and Clean Medium Voltage Switchgear	Upcoming	01/01/2030
Upgrade Interior Lighting to LED	Upcoming	12/26/2029
Access Controls	Needs Priority	—
Campus Lighting (Luminosity)	Needs Priority	—
L Building & EEC Building Panic Button Installation	Needs Priority	—
Lighting Fixture	Needs Priority	—
MainSpring Linear Generators (w/ Propane Backup)	Needs Priority	—
Saville Theater LGR-25 Retrofit	Needs Priority	—
Signage (including Wayfinding)	Needs Priority	—

Baseline build from the R3 Project Review dated June 24, 2026. No prior list was available to diff against, so no items are flagged New / ★ this round; future uploads will be compared against this list.